

Construction Look Ahead

Week of May 25, 2020

www.refreshfmbeach.com

Contractors for the Town of Fort Myers Beach and Lee County are installing new water main, sanitary sewer force main, storm drainage, and sidewalk and rebuilding roadway on Estero Boulevard from Strandview Avenue/Publix to the south end of the island.

Two travel lanes are expected to remain open the majority of the project; however, motorists may experience daytime or nighttime one-lane traffic on Estero Boulevard. Flaggers will alternate traffic frequently, but motorists should expect delays. Motorists may also experience momentary delays while crews move materials for the construction activities. Crews are expected to work Monday through Friday and some Saturdays. Construction will be year-round. This schedule may change due to underground conditions and inclement weather.

Florida Power & Light (FPL) contractors will be working through June on Estero Boulevard from Strandview Avenue to the south end of the island to clear vegetation from FPL facilities.



Changes shown in orange.

Construction in Progress

<u>Segment 3 & 4 (Strandview Ave/Publix to Albatross Street)</u>

UPDATES BY AREA

Segment 3 & 4 - Strandview Ave/Publix to Albatross Street

Bayland Road to Lazy Way - Southbound traffic is shifted to the center lane while crews install conduit, concrete curbs and driveways, and rebuild the roadway on the beachside.

Lazy Way to Lanark Avenue - The center lane is closed for storm drain installation.

• Lazy Way to Aberdeen Avenue -Barrels separate the northbound and southbound lanes. Motorists should expect to make U-turns when accessing properties on the opposite side of the road from the travel lane. Motorists exiting side streets and driveways from Lazy Way to Aberdeen Avenue must make right turns onto Estero Boulevard and then make a U-turn.

Lanark Avenue to Albatross Street—North and southbound traffic is <u>currently</u> shifted to the beachside while crews clear the remaining road right-of-way and install storm drainage, conduit, and rebuild the roadway on the bayside.

 Lanark Avenue to Flamingo Street -Tuesday, May 26, crews are expected to shift the northbound traffic to the bayside and close the center lane for storm drain installation.



Changes shown in orange.

Construction in Progress

<u>Phase 4 (Estero Blvd</u> from Albatross Street to the south end of the island), <u>Phase 3 Side Streets</u> and <u>Phase 4 Side</u> Streets.

UPDATES BY AREA

<u>Phase 4 – Estero Boulevard from Albatross Street to the south end of the Island</u>

Albatross Street to the south end of the island - North and south bound traffic is shifted to the bayside.

Buccanner Drive to Estrellita Drive

- Crews are installing 4" water main pipe on the bayside of Estero Boulevard.
- Crews are expected to close the bayside sidewalk mid-week.
 Pedestrians will be directed to the temporary pavement installed beachside.

Phase 3 – Side Streets

Driftwood Lane – Remaining road and right-of-way restoration will be completed after Lee County installs the storm drain outfall.

Phase 4 – Side Streets

Contractors for the Town of Fort Myers Beach are installing storm drainage on the following side streets:

- Redfish Road
- Lagoon Road
- Tarpon Road
- Buccaneer Drive
- Lenell Road

Lagoon Road, Redfish Road, & Tarpon

Road - Crews are working on punch list items to finalize road right-of-way restoration.

Lenell Road

- Crews will continue water main installation followed by storm drain improvements.
- Crews are expected to intermittently flush the new water main pipe.