

Week of October 12, 2020

www.refreshfmbeach.com

Contractors for the Town of Fort Myers Beach and Lee County are installing new water main, sanitary sewer force main, storm drainage, and sidewalk and rebuilding roadway on Estero Boulevard from Strandview Avenue/Publix to the south end of the island.

Two travel lanes are expected to remain open the majority of the project; however, motorists may experience daytime or nighttime one-lane traffic on Estero Boulevard. Flaggers will alternate traffic frequently, but motorists should expect delays. Motorists may also experience momentary delays while crews move materials for the construction activities. Crews are expected to work Monday through Friday and some Saturdays. Construction will be year-round. *This schedule may change due to underground conditions and inclement weather.*



Changes shown in orange.

Construction in Progress

Segments 3 & 4 (Strandview Ave/Publix to Albatross Street) and Segments 5 & 6 (Albatross Street to the end of the island)

UPDATES BY AREA

Segment 3 & 4 - Strandview Ave/Publix to Albatross Street

Strandview Avenue to Lazy Way

- Final paving is completed.
- Motorists may experience intermittent closures while crews work on the center lane drainage system.

Lazy Way to Lanark Avenue

- Southbound traffic is currently shifted to the center lane while crews install concrete curb and sidewalk and rebuild roadway on the beach side.
- **Lazy Way to Aberdeen Avenue Monday 10/12 or Tuesday 10/13**, crews are expected to shift the the northbound traffic to the center lane for installation of conduit, forming of the curb and sidewalk, and rebuild roadway on the bay side.

Lanark Avenue to Flamingo Street -The center lane is closed for storm drain installation.

- Barrels separate the northbound and southbound lanes. Motorists should expect to make U-turns when accessing properties on the opposite side of the road from the travel lane. Motorists exiting side streets and driveways from north of Aberdeen Avenue to Flamingo Street must make right turns onto Estero Boulevard and then make a U-turn.

Flamingo Street to Albatross Street–



Changes shown in orange.

Construction in Progress

Phase 4 (Estero Blvd from Albatross Street to the south end of the island), Estero Boulevard Phase 4 Side Streets and North Estero Side Streets.

UPDATES BY AREA

Phase 4 – Estero Boulevard from Albatross Street to the south end of the Island

Crews are removing water main and restoring the right-of-way.

Phase 4 – Side Streets

Contractors for the Town of Fort Myers Beach are installing storm drainage on the following side streets:

- Redfish Road - completed
- Lagoon Road - completed
- Tarpon Road - completed
- Buccaneer Drive - completed
- Lenell Road

Lenell Road

- Crews are expected to continue road right-of-way restoration and mill and pave operations. Concrete crews will be forming and pouring driveway aprons. Motorists may experience intermittent one-lane traffic during these operations. Flaggers will be present to assist motorists.

North Estero – Side Streets

Contractors for the Town of Fort Myers Beach are installing new waterlines and storm drain improvements on the following side streets:

- Primo Drive
- Palermo Circle
- Santos Road
- Carlos Circle

North and southbound traffic is shifted to the bay side while crews install storm drainage, conduit, concrete curb and sidewalk, and rebuild the roadway on the beach side.

Segment 5 & 6 - Albatross Street to the end of the island

Albatross Street to Lenell Road

- Crews are expected to install temporary pavement on the beach side. Motorists may experience momentary delays while crews move materials for this asphalt installation activity.
- Crews are expected to clear the ROW.

Albatross Street to north of Bay Beach Lane - North and south bound traffic is shifted to the beach side while crews tie-in force main pipe on the bay side.

Crews will continue to install drainage pipe and structures for the outfalls in the following locations:

- Santa Maria Condominiums -
- Estero Bay Improvement Association (EBIA)

- Lagoon Street
- Matanzas Street and Matanzas Court

Surveyors have staked the right-of-way on all streets.

Palermo Circle

Crews will continue water line installation.

Primo Drive

Crews are expected to begin the water line installation starting at the cul-de-sac and working toward Estero Boulevard.