

Week of November 2, 2020

[www.refreshfmbeach.com](http://www.refreshfmbeach.com)

Contractors for the Town of Fort Myers Beach and Lee County are installing new water main, sanitary sewer force main, storm drainage, and sidewalk and rebuilding roadway on Estero Boulevard from Strandview Avenue/Publix to the south end of the island.

Two travel lanes are expected to remain open the majority of the project; however, motorists may experience daytime or nighttime one-lane traffic on Estero Boulevard. Flaggers will alternate traffic frequently, but motorists should expect delays. Motorists may also experience momentary delays while crews move materials for the construction activities. Crews are expected to work Monday through Friday and some Saturdays. Construction will be year-round. *This schedule may change due to underground conditions and inclement weather.*



Changes shown in orange.

#### Construction in Progress

Segments 3 & 4 (Strandview Ave/Publix to Albatross Street) and Segments 5 & 6 (Albatross Street to the end of the island)

#### UPDATES BY AREA

##### Segment 3 & 4 - Strandview Ave/Publix to Albatross Street

**Strandview Avenue to Lazy Way** - Motorists may experience intermittent closures while crews work on the center lane drainage system.

**Lazy Way to Aberdeen Avenue** - Northbound traffic is shifted to the center lane for installation of conduit, forming of the concrete curb and sidewalk, and to rebuild roadway on the bay side.

##### **Aberdeen Avenue to north of Mound Road**

- Southbound traffic is shifted to the center lane while crews install concrete curb and sidewalk, and rebuild roadway on the beach side.

**North of Mound Road to Flamingo Street** - The center lane is closed for storm drain installation.

- Barrels separate the northbound and southbound lanes. Motorists should expect to make U-turns when accessing properties on the opposite side of the road from the travel lane. Motorists exiting side streets and driveways from north of Mound Road to Flamingo Street must make right turns onto Estero Boulevard and then make a U-turn.

**Flamingo Street to Albatross Street** - North and south bound traffic is shifted to the bay side while crews install storm drainage, conduit, concrete curb and sidewalk, and rebuild the roadway on the beach side.



Changes shown in orange.

#### Construction in Progress

Phase 4 (Estero Blvd from Albatross Street to the south end of the island), Estero Boulevard Phase 4 Side Streets and North Estero Side Streets.

#### UPDATES BY AREA

##### Phase 4 – Estero Boulevard from Albatross Street to the south end of the Island

Crews are removing water main and restoring the right-of-way.

##### Phase 4 – Side Streets

Contractors for the Town of Fort Myers Beach are installing storm drainage on the following side streets:

- Redfish Road - completed
- Lagoon Road - completed
- Tarpon Road - completed
- Buccaneer Drive - completed
- Lenell Road

**Lenell Road** - Crews are expected to continue road right-of-way restoration and mill and pave operations. Motorists may experience intermittent one-lane traffic during these operations. Flaggers will be present to assist motorists.

##### North Estero – Side Streets

Contractors for the Town of Fort Myers Beach are installing new waterlines and storm drain improvements on the following side streets:

- Primo Drive
- Palermo Circle
- Santos Road
- Carlos Circle
- Lagoon Street
- Matanzas Street and Matanzas Court

<p>Wednesday, November 4, crews are expected to pave the closed southbound lane in the following locations:</p> <ul style="list-style-type: none"><li>• Aberdeen Avenue to Lanark Avenue</li><li>• Driftwood Lane to Albatross Street</li></ul> <p>Motorists may experience momentary delays when the paving equipment is at your driveway or side street and while crews move materials for this asphalt installation activity.</p> <p><b><u>Segment 5 &amp; 6 - Albatross Street to the end of the island</u></b></p> <p><b>Albatross Street to Lenell Road</b></p> <ul style="list-style-type: none"><li>• Crews are expected to install temporary pavement on the beach side. Motorists may experience momentary delays while crews move materials for this asphalt installation activity.</li></ul> <p><b>Albatross Street to north of Bay Beach Lane</b> - North and south bound traffic is shifted to the beach side while crews tie-in force main pipe and install drainage pipe on the bay side.</p> <p><b>North of Bay Beach Lane to Redfish Road</b></p> <ul style="list-style-type: none"><li>• North and south bound traffic is <u>currently</u> shifted to the bay side.</li><li>• <b>Monday, November 2, 2020</b>, both lanes of traffic are expected to shift toward the beach side for force main pipe installation on the bay side.</li></ul> <p><b>Bay Beach Lane to the end of the island</b> - Crews will be clearing the right-of-way on the beach side.</p> <p><b>Redfish Road to the south end of the island</b> - North and south bound traffic is shifted to the bay side.</p> <p>Crews will continue to install drainage pipe and structures for the outfalls in the following locations:</p> <ul style="list-style-type: none"><li>• Santa Maria Condominiums</li><li>• Estero Bay Improvement Association (EBIA)</li></ul>	<p><b>Palermo Circle</b></p> <ul style="list-style-type: none"><li>• Crews will continue water line installation.</li><li>• Crews are scheduled to install the outfall seawall reinforcement.</li></ul> <p><b>Santos Road</b></p> <ul style="list-style-type: none"><li>• Crews will continue water line installation.</li><li>• Crews are scheduled to install the outfall seawall reinforcement.</li></ul> <p><b>Primo Drive</b></p> <ul style="list-style-type: none"><li>• Crews will continue water line installation.</li><li>• Crews are scheduled to install the outfall seawall reinforcement and storm drainage.</li></ul> <p><b>Lagoon Street</b></p> <ul style="list-style-type: none"><li>• Crews will continue water line installation.</li></ul> <p><b>Matanzas Street and Matanzas Court</b></p> <ul style="list-style-type: none"><li>• Crews will continue water line installation.</li></ul> <p><b>Carlos Circle</b></p> <ul style="list-style-type: none"><li>• Crews will continue water line installation.</li></ul>
---	--