

# Construction Look Ahead

Week of November 30, 2020

www.refreshfmbeach.com

Contractors for the Town of Fort Myers Beach and Lee County are installing new water main, sanitary sewer force main, storm drainage, and sidewalk and rebuilding roadway on Estero Boulevard from Strandview Avenue/Publix to the south end of the island.

Two travel lanes are expected to remain open the majority of the project; however, motorists may experience daytime or nighttime one-lane traffic on Estero Boulevard. Flaggers will alternate traffic frequently, but motorists should expect delays. Motorists may also experience momentary delays while crews move materials for the construction activities. Crews are expected to work Monday through Friday and some Saturdays. Construction will be year-round. This schedule may change due to underground conditions and inclement weather.



# Changes shown in orange.

## **Construction in Progress**

<u>Segments 3 & 4 (Strandview Ave/Publix</u> to Albatross Street) and Segments 5 & 6 (Albatross Street to the end of the island)

## **UPDATES BY AREA**

Segment 3 & 4 - Strandview Ave/Publix to Albatross Street

Crews will not work Thursday, November 26, in observance of the Thanksgiving holiday.

Strandview Avenue to Lazy Way - Motorists may experience intermittent closures while crews work on the center lane drainage system.

Lazy Way to Aberdeen Avenue - Northbound traffic is shifted to the center lane for installation of conduit, forming of the concrete curb and sidewalk, and to rebuild roadway on the bay side.

Aberdeen Avenue to Bahia Via Drive - Southbound traffic is shifted to the center lane while crews install concrete curb and sidewalk, and rebuild roadway on the beach side.

Bahia Via Drive to Albatross Street—Northbound traffic is shifted to the beach side while crews install storm drainage, conduit, concrete curb and sidewalk, and rebuild the roadway on the bay side.

# <u>Segment 5 & 6 - Albatross Street to the end of the island</u>

Crews will not work Thursday, November 26 through Sunday, November 29 in observance of the Thanksgiving holiday.

# Albatross Street to Lenell Road

Crews are expected to install



Changes shown in orange.

Crews will not work Thursday, November 26 through Sunday, November 29 in observance of the Thanksgiving holiday.

# **Construction in Progress**

<u>Phase 4 (Estero Blvd</u> from Albatross Street to the south end of the island), <u>Estero Boulevard Phase 4 Side Streets</u> and North Estero Side Streets.

#### **UPDATES BY AREA**

<u>Phase 4 – Estero Boulevard from</u> <u>Albatross Street to the south end of the</u> <u>Island</u>

Crews are removing water main and restoring the right-of-way.

# Phase 4 – Side Streets

Contractors for the Town of Fort Myers Beach are installing storm drainage on the following side streets:

- Redfish Road completed
- Lagoon Road completed
- Tarpon Road completed
- Buccaneer Drive completed
- Lenell Road

**Lenell Road -** Crews are expected to continue road right-of-way restoration.

# North Estero - Side Streets

Contractors for the Town of Fort Myers Beach are installing new waterlines and storm drain improvements on the following side streets:

- Primo Drive
- Palermo Circle
- Santos Road
- Carlos Circle
- Lagoon StreetMatanzas Street and Matanzas

temporary pavement on the beach side. Motorists may experience momentary delays while crews move materials for this asphalt installation activity.

# Albatross Street to Redfish Road

- North and south bound traffic is shifted to the beach side while crews tie-in force main pipe and install drainage pipe on the bay side.
- The sidewalk in front of Santini Plaza has been removed for Estero Boulevard improvement work. Crosswalks to the Santini Plaza are available at Lenell Road and at the center of the plaza. The south crosswalk is closed.

Bay Beach Lane to the end of the island-Crews will be clearing the right-of-way on the beach side.

Redfish Road to the south end of the island - North and south bound traffic is shifted to the bay side.

Crews will continue to install drainage pipe and structures for the outfalls in the following locations:

- Santa Maria Condominiums
- Estero Bay Improvement Association (EBIA)

Court

# Palermo Circle

- Crews are expected to flush and test the new line.
- Crews are scheduled to install the storm drainage and outfalls.

#### Santos Road

- Crews are expected to flush and test the new line.
- Crews are scheduled to install the storm drainage and outfalls.

# Primo Drive

- Crews are expected to begin individual meter connections.
- Crews will continue installing storm drainage.

#### Lagoon Street

 Crews will continue water line installation and are expected to flush and test the the new line to prepare for individual connections.

# **Matanzas Street and Matanzas Court**

• Crews will continue water line installation.

#### Carlos Circle

 Crews are expected to flush and test the new line to prepare for individual connections.